

Missing element in sector 7-8

Element	Estimated delivery date (Ok for transport)	Critical	Comments
DFBMA	12/03/2006	19/12/2005	
SSS606 (Q5L8)	10/03/2006	19/12/2005	Stand-alone
DFBMC	12/03/2006	19/12/2005	
SSS605 (Q6L8)	31/03/2006	19/12/2005	Stand-alone
DFBAO	17/05/2006	14/04/2006	
LEBR (connecting cryostat)	10/03/2006	14/04/2006	
SSS507 (Q11L8)	17/03/2006	14/04/2006	Cold test
SSS029 (Q25L8)	03/03/2006	14/04/2006	Preparation at SMI2
SSS082 (Q27L8)	10/03/2006	14/04/2006	Preparation at SMI2



HW Commissioning starts end of August 06

Missing SSSs in sector 8-1

<i>SSS</i>	<i>Estimated delivery date</i>	<i>Critical</i>	<i>Comments</i>
SSS608 (Q4R8)	17/03/2006	07/04/2006	Cold test - Stand-alone
SSS609 (Q5R8)	14/04/2006	07/04/2006	Cryostating - Stand-alone
SSS610 (Q6R8)	31/03/2006	07/04/2006	Cold test - Stand-alone
SSS611 (Q7R8)	14/04/2006	14/04/2006	Cryostating
SSS614 (Q8R8)	08/03/2006	14/04/2006	SMI2
SSS627 (Q9R8)	14/04/2006	14/04/2006	Cryostating
SSS615 (Q10R8)	07/03/2006	14/04/2006	SMI2
SSS503 (Q11R8)	12/05/2006	14/04/2006	Cryostating
SSS085 (Q15R8)	24/03/2006	14/04/2006	Cryostating
SSS086 (Q19R8)	12/05/2006	14/04/2006	Cold mass not delivered
SSS087 (Q23R8)	17/03/2006	14/04/2006	Cold test
SSS088 (Q27R8)	03/03/2006	14/04/2006	SMI2
SSS093 (Q27L1)	24/03/2006	14/04/2006	Cryostating
SSS094 (Q23L1)	14/04/2006	14/04/2006	Cryostating
SSS097 (Q19L1)	12/05/2006	14/04/2006	Cold mass not delivered
SSS099 (Q15L1)	05/05/2006	14/04/2006	Cold mass not delivered
SSS524 (Q11L1)	12/05/2006	14/04/2006	Cryostating
SSS643 (Q10L1)	31/03/2006	14/04/2006	SMI2
SSS616 (Q9L1)	08/03/2006	14/04/2006	SMI2
SSS641 (Q8L1)	31/03/2006	14/04/2006	SMI2
SSS690 (Q7L1)	14/04/2006	14/04/2006	Cryostating